



## Public Building Commission of Chicago Contractor Payment Information

Project: Harold Washington Library Center's Thomas Hughes Children's Library Renovation

Contract Number: C1575

General Contractor: Path Central Construction Services

Payment Application: #3

Amount Paid: \$ 182,754.13

Date of Payment to General Contractor: 3/22/17

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions for Construction Contracts Section 16.09 entitled, Prompt Payment to Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

Follow this project on Twitter @PBCChi #HWCL

**PUBLIC BUILDING COMMISSION OF CHICAGO  
EXHIBIT S  
CERTIFICATE OF ARCHITECT - ENGINEER**

DATE: 3/7/2017

PROJECT: Harold Washington Library Center's Thomas Hughes Children's Library Renovation

Pay Application No.: 3  
 For the Period: 2/1/2017 to 2/28/2017  
 Contract No.: C1575

In accordance with Resolution No. \_\_\_\_\_, adopted by the Public Building Commission of Chicago on \_\_\_\_\_, relating to the \$ \_\_\_\_\_ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

1. Obligations in the amounts stated herein have been incurred by the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
2. No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

<b>THE CONTRACTOR:</b> Path Construction Company, Inc.		
<b>FOR:</b> Harold Washington Library Center's Thomas Hughes Children's Library Renovation		
<b>Is now entitled to the sum of:</b>	\$ 182,754.13	\$ -
<b>ORIGINAL CONTRACTOR PRICE</b>	\$ 1,671,000.00	
<b>ADDITIONS</b>	\$ -	
<b>DEDUCTIONS</b>	\$ -	
<b>NET ADDITION OR DEDUCTION</b>	\$ -	
<b>ADJUSTED CONTRACT PRICE</b>	\$ 1,671,000.00	
<b>TOTAL AMOUNT EARNED</b>	\$	542,581.29
<b>TOTAL RETENTION</b>	\$	54,258.13
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$ 54,258.13	
b) Liens and Other Withholding	\$ -	
c) Liquidated Damages Withheld	\$ -	
<b>TOTAL PAID TO DATE (include this Payment)</b>	\$	488,323.16
<b>LESS: AMOUNT PREVIOUSLY PAID</b>	\$	305,569.03
<b>AMOUNT DUE THIS PAYMENT</b>	\$	182,754.13

**Architect Engineer:** \_\_\_\_\_  
 \_\_\_\_\_  
 signature, date

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT B

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (1 of 1)

Project Name **Harold Washington Library Center's Thomas Hughes Children's Library Renovation**  
 PBC Project # **C1575**  
 Job Location **400 S. State Street, Chicago IL 60605**  
 Owner **Public Building Commission Of Chicago**  
 CONTRACTOR **Path Construction Company, Inc**  
 APPLICATION FOR PAYMENT #3

STATE OF ILLINOIS ) SS  
 COUNTY OF ) 1

The affiant, being first duly sworn on oath, deposes and says that he is **President**, of **Path Construction Company, Inc.**, an Illinois corporation, and duly authorized to make this Affidavit in behalf of said corporation, and individually; that he/she is well acquainted with the facts herein set forth and that said corporation is the Contractor with the PUBLIC BUILDING COMMISSION OF CHICAGO, Owner, under Contract No. **C1575** dated the **8th** day of **November**, 2016, for the following project:

**Ric Krause** (Signature)

that the following statements are made for the purpose of procuring a partial payment of 162,754.13 under the terms of said Contract:

That the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever, and in full compliance with the contract documents and the requirements of said Owner under them. That for the purposes of said contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies, and services for, and having done labor on said improvement. That the respective amounts set forth opposite their names is the full amount of money due and to become due to each of them respectively. That this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies, and services, furnished or prepared by each of them to or on account of said work, as stated:

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	Work Completed				retainage	net previous billing	net amount due	remaining to bill
						% Complete	Previous	Current	Total to date				
	Gilco Scaffolding Company LLC 515 Jarvis Ave., Des Plaines, IL 60016	Scaffolding / Protection at Daylights	\$ 8,000.00		\$ 8,000.00	100.00%	\$ 6,409.00	\$ 1,591.00	\$ 8,000.00	\$ 800.00	\$ 5,768.10	\$ 1,431.90	\$ 800.00
	GoFix 345 Crossen Ave, Elk Grove Village, IL 60007	Selective Demolition/ Hazard Material	\$ 63,000.00		\$ 63,000.00	100.00%	\$ 63,000.00	\$ -	\$ 63,000.00	\$ 6,300.00	\$ 56,700.00	\$ -	\$ 6,300.00
	Dumex Construction 6236 Long Ave, Durban, IL 60450	Rough Carpentry and Miscellaneous Installations	\$ 103,914.00		\$ 103,914.00	87.16%	\$ 31,000.00	\$ 59,573.00	\$ 90,573.00	\$ 9,057.30	\$ 27,900.00	\$ 53,615.70	\$ 22,398.30
	Melahn Manufacturing Co. 6000 West 69th St, Chicago, IL 60636	Woodworking, Countertops, Visual Displays	\$ 96,185.00		\$ 96,185.00	3.12%		\$ 3,000.00	\$ 3,000.00	\$ 300.00	\$ -	\$ 2,700.00	\$ 93,485.00
	LeForce Inc. 2067 Corporate Woods Pkwy, Vernon Hills, IL 60055	Doors, Frames, and Hardware	\$ 15,248.00		\$ 15,248.00	25.96%		\$ 3,959.00	\$ 3,959.00	\$ 395.90	\$ -	\$ 3,563.10	\$ 11,684.90
	Urbansburg Architectural Systems, Inc. 20216 Torrance Ave., Lynwood, IL 60411	Glazing Including Glass Markerboard	\$ 67,000.00		\$ 67,000.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,000.00
	TGI Commercial Flooring 6291 West 182nd St., Suite G, Tinley Park, IL 61120	Ceramic Tile, Floor Prep, Flooring / Carpeting	\$ 118,000.00		\$ 118,000.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,000.00
	MD Sebastian Corp. 3228 North Rockwell St, Chicago, IL 60650	Interior Painting	\$ 32,000.00		\$ 32,000.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 32,000.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Signage	\$ 1,200.00		\$ 1,200.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,200.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Toilet Room Accessories	\$ 2,500.00		\$ 2,500.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,500.00
	Uniford Systems Corp. 430 County Club Dr., Bensenville, IL 60106	Library Stack Systems	\$ 83,000.00		\$ 83,000.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 83,000.00
	Thomas Interiors 476 Brighton Dr., Bloomingdale, IL 60108	Library Furniture	\$ 225,000.00		\$ 225,000.00			\$ -	\$ -	\$ -	\$ -	\$ -	\$ 225,000.00
	Chicago Fire Protection, LLC 11807 South Maplewood Ave., Chicago, IL 60625	Fire Extinguisher Cabinets, Accessories and Suppression	\$ 12,032.00		\$ 12,032.00	75.00%	\$ 4,211.20	\$ 4,812.80	\$ 9,024.00	\$ 902.40	\$ 3,790.08	\$ 4,331.52	\$ 3,910.40
	Omega Plumbing 521 Oak Leaf Ct., Unit A, Joliet, IL 61430	Plumbing	\$ 33,000.00		\$ 33,000.00	77.21%	\$ 22,302.00	\$ 3,178.25	\$ 25,480.25	\$ 2,548.03	\$ 20,071.80	\$ 2,860.43	\$ 10,067.78
	Air Comfort 2550 Braga Dr., Broadway, IL 60155	Duct Work and Mechanical Commissioning	\$ 27,000.00		\$ 27,000.00	89.71%	\$ 16,450.00	\$ 7,771.70	\$ 24,221.70	\$ 2,422.17	\$ 14,805.00	\$ 6,994.53	\$ 5,200.47
	JM Polkuz 10127 West Roosevelt Rd., Wheaton, IL 60154	Electrical	\$ 328,000.00		\$ 328,000.00	33.84%	\$ 40,000.00	\$ 71,000.00	\$ 111,000.00	\$ 11,100.00	\$ 36,000.00	\$ 63,900.00	\$ 228,100.00
	American National Insulation 2319 Delhi Rd., Aurora, IL 60502	Fireproofing			\$ -	#DIV/0!	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -
SUBTOTAL page 1			\$ 1,215,079.00	\$ -	\$ 1,215,079.00	27.84%	\$ 183,372.20	\$ 154,885.75	\$ 338,257.95	\$ 33,825.80	\$ 165,034.98	\$ 139,397.18	\$ 910,646.85

ITEM #	Subcontractor Name & Address	Type of Work	Original contract amount	Change Orders	Adjusted Contract Amt	Work Completed				retainage	net previous billing	net amount due	remaining to bill
						% Complete	Previous	Current	Total to date				
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	General Conditions	\$ 143,921.00		\$ 143,921.00	33.75%	\$ 20,148.94	\$ 28,424.40	\$ 48,573.34	\$ 4,857.33	\$ 18,134.05	\$ 25,581.96	\$ 100,205.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Bond	\$ 13,000.00		\$ 13,000.00	100.00%	\$ 13,000.00	\$ -	\$ 13,000.00	\$ 1,300.00	\$ 11,700.00	\$ -	\$ 1,300.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Insurance	\$ 24,000.00		\$ 24,000.00	100.00%	\$ 24,000.00	\$ -	\$ 24,000.00	\$ 2,400.00	\$ 21,600.00	\$ -	\$ 2,400.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Overhead and Profit	\$ 100,000.00		\$ 100,000.00	33.75%	\$ 14,000.00	\$ 19,750.00	\$ 33,750.00	\$ 3,375.00	\$ 12,600.00	\$ 17,775.00	\$ 69,625.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Mobilization	\$ 100,000.00		\$ 100,000.00	85.00%	\$ 85,000.00	\$ -	\$ 85,000.00	\$ 8,500.00	\$ 76,500.00	\$ -	\$ 23,500.00
	Path Construction Company, 125 E Algonquin Rd., Arlington Heights, IL 60005	Change Order OH&P and Path Labor Items		\$ -	\$ -	0.00%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
				\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	PBC			\$ -	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	PBC	commission's contingency	\$ 75,000.00	\$ -	\$ 75,000.00		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,000.00
SUBTOTAL page2			\$ 455,921.00	\$ -	\$ 455,921.00	44.82%	\$ 156,148.94	\$ 48,174.40	\$ 204,323.34	\$ 20,432.33	\$ 140,534.05	\$ 43,356.96	\$ 272,030.00
subtotal page 1			\$ 1,215,079.00	\$ -	\$ 1,215,079.00		\$ 183,372.20	\$ 154,885.75	\$ 338,257.95	\$ 33,825.80	\$ 165,034.98	\$ 139,397.18	\$ 910,646.85
subtotal page 2			\$ 455,921.00	\$ -	\$ 455,921.00		\$ 156,148.94	\$ 48,174.40	\$ 204,323.34	\$ 20,432.33	\$ 140,534.05	\$ 43,356.96	\$ 272,030.00
<b>TOTAL</b>			\$ 1,671,000.00	\$ -	\$ 1,671,000.00	32.47%	\$ 339,521.14	\$ 203,060.15	\$ 542,581.29	\$ 54,258.13	\$ 305,569.03	\$ 182,754.13	\$ 1,182,676.84

PUBLIC BUILDING COMMISSION OF CHICAGO

EXHIBIT A

CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT (4 of 4)

AMOUNT OF ORIGINAL CONTRACT	\$1,671,000.00	TOTAL AMOUNT REQUESTED	\$542,581.29
EXTRAS TO CONTRACT	\$0.00	LESS 10% RETAINED	\$54,258.13
TOTAL CONTRACT AND EXTRAS	\$1,671,000.00	NET AMOUNT EARNED	\$488,323.16
CREDITS TO CONTRACT	\$0.00	AMOUNT OF PREVIOUS PAYMENTS	\$305,569.03
ADJUSTED CONTRACT PRICE	\$1,671,000.00	AMOUNT DUE THIS PAYMENT	\$182,754.13
		BALANCE TO COMPLETE	\$1,182,676.84

Contractor certifies that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents; that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid, and that the amount of the payments applied for are justified. These provisions should not be construed as conferring any rights hereunder for the benefit of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

That the Waivers of Lien and submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine; that each and every Waiver of Lien was delivered unconditionally; that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien; that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of material or other agents acting on behalf of affiant in connection with the work or arising out of the Work; and that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and material for which a claim could be made and for which a lien could be filed.

That neither the partial payment nor any part thereof has been assigned.

That said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been made to said Contractor by or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and if any lien remains unsatisfied after all payments are made, the Contractor shall refund to the PUBLIC BUILDING COMMISSION OF CHICAGO all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.

  
 Ric Krause  
 President

Subscribed and sworn to before me this 7 day of March, 2017.

  
 Arietta Rantis  
 Notary Public  
 My Commission expires:

